

DATE: June 9, 2016

TO: SIPsmart

PHONE: 785-843-7007

FAX:

CELL: 785-218-5061

E-MAIL: morley702@gmail.com

FROM: Perry Penske

ESTIMATE #: 16-P305R+5

RE: Not So Big Bungalow

8 5/8" Extreme Frost Footing Panels - 12-t115f-

- Yes - 576 sq.ft. Panels consisting of 5/8" TR Ply\ 7 3/8" foam\ 5/8" TR Ply
 - No - Electrical Chases/Pre-cuts/CNC Cutting & Glu-lam splines installed
 - 10 - 10d nails for straps or clips /lbs.
 - 150 - 3 1/8" RSS Lag Screws
 - 35 - 10" Panel screws w/ 2" washers
 - 2 - 10'x100' roll of 6ml black poly (2 layers)
 - 1 - Rolls of 4" SIP Flashing Tape for panel seams
 - 30 - Panel Sealant 20oz. Sausage Packs
 - 12 - 2x8x12' SPF Trimmed to 6 7/8" for Top Shim Plate
 - 18 - 2x8x12' .60 Treated & Trimmed for Corners, Sill Plate, & Top plate
 - 6 - 2x10x12' SPF Trimmed to 8 5/8" for Top Shim Plate
 - 6 - 5ply-2x4x8' (3"x7 1/4") .60 Treated Glu-Lam Spline
 - Yes - Panel Layout Drawings
- TOTAL: \$6,658.00**

6 1/2" Extreme Wall Panels - 12-t115a-Exterior walls

- Yes - 2,450 sq.ft. Panels consisting of 7/16" OSB \ 5 5/8" foam\ 7/16" OSB
 - Yes - Electrical Chases/Pre-cuts/CNC Cutting
 - 450 - 3 1/8" RSS Lag Screws
 - 100 - 8" Panel screws w/ 2" washers
 - 4,000 - 1 1/2" Zinc Screws
 - 3 - Rolls of 6" SIP Flashing Tape for panel seams (100'/roll)
 - 80 - Panel Sealant 20oz. Sausage Packs
 - 1 - Gun for Sausage Packs
 - 4 - 750ml cans of Expandable Foam for gun
 - 1 - Economy gun for Expandable Foam
 - 20 - 5 5/8" - 8' Long Box Splines
 - 130 - 2x6x12' SPF 1650 MSR for Sill Plate, Top Plate, Corners, & Openings
 - 13 - 2x8x12' SPF for Sill Plate, Top Plate, Corners & Openings
 - 13 - 2x8x12' Borate Treated & Trimmed to 6 1/2" for Base Plate
 - 75' - 5 1/2" x 7 1/4" Glu-Lam Header Material /ft.
 - Yes - Panel Layout Drawings
- TOTAL: \$17,514.00**

10 1/4" Extreme Roof Panels - 12-t115b-

- Yes - 1,800 sq.ft. Panels consisting of 7/16" OSB \ 9 3/8" foam\ 7/16" OSB
 - Yes - Electrical Chases/Pre-cuts/CNC Cutting
 - 600 - 13" Panel screws w/ 2" washers
 - 3,500 - 1 1/2" Zinc Screws
 - 1 - Rolls of 6" SIP Flashing Tape for panel seams (100'/roll)
 - 4 - Rolls of 12" SIP Flashing Tape for roof to wall connections (50'/roll)
 - 1 - Rolls of 18" SIP Flashing Tape for top of supporting beams (50'/roll)
 - 60 - Panel Sealant 20oz. Sausage Packs
 - 6 - 750ml cans of Expandable Foam for gun
 - 12 - 9 3/8" - 8' Long Box Splines
 - 50 - 8' Plywood Splines for Overhang Material
 - 64 - 2x6x12' SPF 1650 MSR for Overhang Material/Sub-Fasica
 - 28 - 2x8x12' SPF Material
 - 6 - 2x10x12' SPF Ledger Material
 - 140' - 9 1/2" LVL Material /ft.
 - Yes - Panel Layout Drawings
- TOTAL: \$17,478.00**

*** Glu-Lam Beam Package - 12-t115**

- 1 - 5 1/4" x 13 3/4" x 36' Glu-Lam Ridge Beam, 4:12 pitch, *Visual Grade*
 - 1 - 5 1/4" x 13 3/4" x 12' Glu-Lam Ridge Beam, 4:12 pitch, *Visual Grade*
 - 1 - 5 1/2" x 13 3/4" x 30' Glu-Lam Beam for Floor, *Industrial Grade*
 - 3 - Steel Post Caps
 - 60LF - 5 1/2" x 5 1/2" Glu-Lam Column Material /ft.
- TOTAL: \$3,940.00**

*** Floor System Package - (Includes both levels)**

- 40 - 11 7/8" x 24' I-Joists 40-10-5 Total 55
 - 22 - 11 7/8" x 16' I-Joists
 - 3 - 11 7/8" x 24' I-Joists
 - 48 - 4'x8'x3/4" Plywood T&G Floor Decking
 - 12 - 2x4x12' for webbing
 - 36 - Sub-Floor Adhesive 29oz. Tube for all wood to wood connections
- TOTAL: \$6,797.00**

SIPs Package - \$57,325.00
 Freight and tax, if applicable -- *not included*

SIP Installation Tools

To assist in the installation of SIPs for your project, the following specialty installation tools are available:

<u>Description</u>	<u>Cost Each</u>	<u>Credit Available *</u>	<u>Recommended</u>
4", 6", 8", 10", 12" Electric Foam Cutter	\$150.00	\$100.00	1 per panel thickness ordered
Wall & Roof Lift Plates	\$30.00	\$10.00	4 minimum
2" Load Straps with Flat Hooks	\$25.00	\$10.00	3 minimum
Jimmy's Strapjack (Panel Puller kit)	\$400.00	\$250.00	Recommended but optional
Economy Gun for Expandable Foam	\$37.50	non-returnable	1 recommended

* Credit will be issued for tools returned in complete/good working order. Return shipping cost to be paid by customer.

If you have any questions, just give me a call @ 800-977-2635. Thanks,

Perry Penske

THIS IS AN ESTIMATE ONLY.

- Estimate only includes materials listed above.
- Prices are subject to change 10 days from the above date.
- **TAX, FREIGHT & ENGINEERED STAMP NOT INCLUDED UNLESS SPECIFIED ABOVE.**